

EXTENSION OF TIME PROPOSAL

1	Name of work	Providing collapsible Gate, Water supply & Electrical fitting to Rangamandira at Judicial layout in ward no 04
2	Amount of work portion	
3	Estimated Cost	Rs.8.00
4	Name of Contractor	B R Mohan
5	Agreement no	No : 22/2017-18, dt: 20/05/2017
6	No and date under which work order issued	No : 22/2017-18, dt: 20/05/2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	28/8/17
9	Date of receipt of application in the Sub Division office	28/08/17
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE CC(1:4:8) CCM20, etc.
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	120 days
15	Date of recommending time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	providing & fixing - - collapsible door
18	Probable time required for completion of remaining work	120 days
19	Cost work charged establishment charged on the work after the expiry original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	penalty of Rs 5/- per day may be levied

Ramangemah.
Assistant Engineer

[Signature]
Assistant Executive Engineer

[Signature]
Executive Engineer
Yelahanka Division, Bangalore-64

[Signature]
Chief Engineer,
Yelahanka Zone, Bangalore-92
Jyothi Bangalore Mahanagar
Bangalore 92